



**MKHAMBATHINI LOCAL MUNICIPALITY**

**REQUEST FOR QUOTATION**

**Advert Date 16 AUGUST 2019**

The Mkhambathini Municipality invites eligible and accredited service providers to submit written quotations for refurbishment of server room.

**Below is the specification for refurbishment of server room required:**

**1 X Refurbishment of server room**

**Please turnover for the bill of quantities.**


Quotations with the valid tax clearance certificate i.e CK1, all MBD forms to be filled BBBEE Certificate and Central supplier database registration confirmation sealed in an envelope marked with quotation for refurbishment of server room, must be deposited during office hours, 08H00 to 16H15, Monday to Friday in the Tender Box of Mkhambathini Local Municipality, 18 Old main Road, Camperdown, 3720, on or before **23 August 2019**.

For more information, please contact SCM officer on (031) 785 9338

**Late and Faxed quotations will not be accepted.**

**Z.M Mdlazi**

**Acting Municipal Manager**

  
16/08/19

# MKHAMBATHINI MUNICIPALITY SERVER-ROOM REFUBISHMENT

Item	Quantity	Rate	Amount
No BILL NO. 1			
Supply and Install the metallic alluminium Glass door for reception area. The glass should be double glazed shatter proof with the alluminium frame.	1		
2 Cut to suit for the alluminium door the existing counter	1		
3 Remove the existing door to the Server room and Install the digital strong room door	1		
4 Remove and close with brick wall the existing door to the reception counter	1		
4,1 Erect 140mm thick wall on the remove door	20m2		
5 Plaster the erected walls	40m2		
6 Remove the existing dry-wall 3m x 3m	sum		
7 Seal the existing roof slab to avoid the water penetration	20m2		
8 Install 500 x 500 plain-white ceramic tiles with tile skirting in the server room	20m2		
9 Remove the exting ceiling board	sum		
10 Skim the wall with rhino-lite for paint preparations	50m2		
11 Paint all walls with white water base primer	60m2		
12 Paint all walls with 2 coats Non-drip water base Plascon Velvagro Water Based - White. Taxture should be smooth finish	60m2		
13 Raise the floor by 150mm reinforced concrete slab	10m2		
14 Install the additional airconditioning 18 000 BTU	10m2		
15 Install the intergrated/ Estractor fan	1		
16 Electrical installation for server room with 6 x red-plug point, 4 x normal plug points with light switches at completion provide the COC Certificate.	psum	1	15 000,00
<b>SUB-TOTAL</b>			
<b>VAT (15%)</b>			
<b>TOTAL</b>			